444 Appleyard Drive Tallahassee, Florida 32304-2895 850.201.6200 | www.tcc.fl.edu



March 6, 2008

## MEMORANDUM

- TO: District Board of Trustees
- FROM: William D. Law, Jr., President
- **RE:** Construction Status Report

The status of the college-wide construction is presented as information.

Staff Resource: Jerry Schilling.

# **RECOMMENDED ACTION:**

## STATUS OF COLLEGE CONSTRUCTION PROJECTS

### -TCC MAIN CAMPUS-

#### **Parking Garage:**

Sewer line relocation work complete. Pedestrian bridge complete. Vehicular Bridge installation underway. Parking Garage structure complete. Concrete floor topping complete. Substantial completion is scheduled for July 2008; however the project is approximately 2 months ahead of schedule.

### Solar System/Parking Garage:

Planning underway. Lease with Florida Sun Power being developed to lease the top floor of the Parking Garage.

### Learning Commons Remodel:

Construction underway by Allstate Construction. Demolition complete, mechanical and electrical work underway. Project approximately 35% complete. Substantial completion set for June 15<sup>th</sup>.

### **Ghazvini Center for Healthcare Education:**

50% Construction documents received 1/3/08. Construction start delayed due to property acquisition.

#### **Student Union Career Center:**

Design underway. Review by staff underway.

### Auditorium Phase II:

Final completion on 2/20/08.

### -PAT THOMAS LAW ENFORCEMENT ACADEMY-

#### **Chiller Replacement:**

Currently being installed.

### **Multipurpose Building:**

Awaiting approval from legislature for redirection of funding. Approval expected in April.