

April 20, 2020

MEMORANDUM

TO: Jim Murdaugh, Ph.D.

President

FROM: Barbara Wills, Ph.D.

Vice President for Administrative Services and Chief Business Officer

SUBJECT: Construction Status Report

Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TCC locations for the Board of Trustees.

Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

Past Actions by the Board

None.

Funding/Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

Recommended Action

Presented as an information item only.

CONSTRUCTION STATUS REPORT – AS OF APRIL 2020

MAIN CAMPUS (SITE 1)

TASK	% COMPLETE	DUE DATE	NOTES		
Foundation Classroom Renovation - SM 116	80%	TBD	Underway		
Foundation Classroom Renovation – TPP 130	95%	TBD	Underway		
Foundation Classroom Renovation – TPP 205	95%	TBD	Underway		
Foundation Classroom Renovation – HSS 118	65%	TBD	Underway		
AMTC Welding Lab	10%	TBD	Plans review complete. EDA Site Certificate approved. Developing CM RFF with EDA specifics.		
Conversion of TESA Locks to C-Cure (Main Campus)	50%	Apr 2020	Underway		
Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Ground 705 Trip Hazards and Replaced 25 sections of Sidewalk		
AD bldg. 27 Roof Restoration	70%	April 2020	Underway		
LS bldg.15 Flat Top Roof Restoration	100%	April 2020	Complete		
SPC bldg. 45 Roof Restoration	100%	April 2020	Complete		
RI bldg. 21 Roof Restoration	100%	April 2020	Complete		
SUSTAINABILITY	% COMPLETE	DUE DATE	NOTES		
Hydration Stations	Continuous	On-going	Prevented 146,459 Plastic Bottles from going to landfills		
Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 1,567,000 Plastic Bags from going to landfills		

GADSDEN (SITE 2)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

TASK	% COMPLETE	DUE DATE	NOTES
AM – Bldg. 1 - Defensive Tactics roof damage	100%	Jan 2020	Complete

CENTER FOR INNOVATION (SITE 4)

TASK	% COMPLETE	DUE DATE	NOTES
Elevator Upgrade	65%	June 2020	Underway

GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

WAKULLA ENVIRNOMENTAL INSTITUTE (SITE 6)

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

FOUNDATION CLASSROOM RENOVATION SUMMARY

Renovated Classroom(s)	Cost to Date
DH 205 - Classroom Renovations	\$ 44,746.24
EN 116 - Classroom Renovations	\$ 58,008.03
CH 137 - Classroom Renovations	\$ 96,381.51
CT 257 - Classroom Renovations	\$ 90,756.01
CH 245, 246, 247 & 248 - Classroom Renovations	\$ 72,824.51
CH 254, 255 & 256 - Classroom Renovations	\$ 61,135.20
CH 259, 258 & 257 - Classroom Renovations	\$ 62,955.39
CH 260, 261 & 262 - Classroom Renovations	\$ 70,614.19
HSS 111 - Classroom Renovations	\$ 44,679.45
SM 116 - Classroom Renovations	\$ 58,815.38
TPP 130 - Classroom Renovations	\$ 59,186.38
TPP 205 - Classroom Renovations	\$ 62,675.32