



March 21, 2022

**M E M O R A N D U M**

**TO:** Jim Murdaugh, Ph.D.  
President

**FROM:** Barbara Wills, Ph.D.  
Vice President for Administrative Services and Chief Business Officer

**SUBJECT:** Construction Status Report

---

**Item Description**

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TCC locations for the Board of Trustees.

**Overview and Background**

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

**Past Actions by the Board**

None.

**Funding/ Financial Implications**

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

**Recommended Action**

Presented as an information item only.

## CONSTRUCTION STATUS REPORT – AS OF MARCH 2022

### MAIN CAMPUS (SITE 1)

TASK	% COMPLETE	DUE DATE	NOTES
Facilities Room Renovation – TPP 211	85%	TBD	Awaiting A/V
Student Union Bldg#35 1 <sup>st</sup> Floor/Food Court Renovation	20%	TBD	Approved – Notice to Proceed Issued
Administration Bldg#27 Lobby	35%	TBD	WaterWall received; VideoWall on backorder.
Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Repaired 1,600 Trip Hazards and Replaced 38 sections of Sidewalk
Elevator Upgrades at SMA Bldg#2	10%	TBD	Materials on backorder
Elevator Upgrades at SU Bldg#35	10%	TBD	Materials on backorder
Support Services Bldg#17 Roof Renovations	15%	TBD	Contract issued
Facilities Bldg#54 Roof Renovations	15%	TBD	Contract issued
Athletics	10%	TBD	Awaiting 100% Construction Documents
Baseball Fieldhouse Window Replacement	20%	TBD	Out for Bid
Carpet Replacements	I/P	In Progress	TPP 1 <sup>st</sup> Floor South Counseling Center (Scheduled for Spring Break) CB 1 <sup>st</sup> and 2 <sup>nd</sup> Floor - Elevator Lobby, CB 2 <sup>nd</sup> Floor - Campus Police Reception & SS Lobby (Scheduled for first week in February) TPP 266 Breakroom LVT (Scheduled for Spring Break) SU Advising Hallway (Scheduled for Spring Break)
SUSTAINABILITY	% COMPLETE	DUE DATE	NOTES
Hydration Stations	Continuous	On-going	Prevented 226,697 Plastic Bottles from going to landfills
Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 1,683,000 Plastic Bags from going to landfills
CO2 Avoidance	Continuous	On-going	Prevented 11,334 lbs. of CO2 from being released into the atmosphere

## GADSDEN SERVICE CENTER (SITE 2)

---

TASK	% COMPLETE	DUE DATE	NOTES
None to report			

## FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

---

TASK	% COMPLETE	DUE DATE	NOTES
Range Bldg#2 Roof Restoration	100%	TBD	Complete
Classroom Bldg#3 Vent Piping Replacement	10%	TBD	In progress
Dining Facility Bldg#8 (IAQ)	25%	TBD	Indoor air quality

## CENTER FOR INNOVATION (SITE 4)

---

TASK	% COMPLETE	DUE DATE	NOTES
CFI 2 <sup>nd</sup> Floor Renovation	20%	TBD	Approved – Notice to Proceed Issued

## GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

---

TASK	% COMPLETE	DUE DATE	NOTES
Ghazvini Simulator Expansion	15%	TBD	GMP Pending March Board Approval
Ghazvini EFIS, Paint Seal, Re-caulk & New Exterior Building Signage	100%	TBD	Complete

## WAKULLA ENVIRONMENTAL INSTITUTE (SITE 6)

---

TASK	% COMPLETE	DUE DATE	NOTES
Master Plan	10%	TBD	In progress
Infrastructure	10%	TBD	In progress
Pole Barn	10%	TBD	Pole Barn Kit Ordered
Irrigation Well	10%	TBD	Contract Issued

## FOUNDATION CLASSROOM RENOVATION SUMMARY

---

Renovated Classroom(s)	Cost to Date
<b>AC 212</b> - Classroom Renovations	\$ 47,497.91
<b>AC 219</b> - Classroom Renovations	\$ 44,815.95
<b>AC 220</b> - Classroom Renovations	\$ 48,765.68
<b>SM 119</b> - Classroom Renovations	\$ 35,331.12
<b>AP 149</b> - Classroom Renovations	\$ 39,457.68
<b>SM 118</b> - Classroom Renovations	\$ 24,087.31
<b>CH 233</b> - Classroom Renovations	\$ 0.00
<b>CH 234</b> - Classroom Renovations	\$ 0.00
<b>SM 114</b> - Classroom Renovations	\$ 0.00
<b>SM 211</b> - Classroom Renovations	\$ 0.00