



February 18, 2019

## MEMORANDUM

**TO:** District Board of Trustees  
**FROM:** Jim Murdaugh, President  
**SUBJECT:** Construction Status Report

---

### Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TCC locations for the Board of Trustees.

### Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

### Past Actions by the Board

NONE

### Funding/Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

### Staff Resource

Barbara Wills

### Recommended Action

Presented as an information item only.

## CONSTRUCTION STATUS REPORT – AS OF JANUARY 2018

### MAIN CAMPUS (SITE 1)

---

| TASK   | % COMPLETE | DUE DATE | NOTES   |
|--|------------|----------|---|
| Foundation Classroom Renovations - CT 257            | 50%        | Jan 2019 | Pending furniture order                                 |
| Foundation Classroom Renovations – TPP 119,121 & 124 | 100%       | Jan 2019 | Pending AV equipment order                              |
| Foundation Classroom Renovations – EN 116            | 75%        | Jan 2019 | Pending AV equipment                                    |
| Foundation Classroom Renovations – CH 137            | 50%        | Mar 2019 |   |
| Foundation Classroom Renovations – HSS 111           | 5%         | Mar 2019 |   |
| Student Union Roof Repairs                           | 95%        | Dec 2018 |   |
| Administration Building Glass Wall                   | 10%        | TBD      | Negotiating GMP   |
| Basketball Bleacher Renovations                      | 30%        | TBD      | Materials received                                      |
| AMTC Welding Lab                                     | 5%         | TBD      | Awaiting funding  |
| C-Cure Lock System Upgrade                           | 60%        | Feb 2019 |   |
| Sidewalk Repairs                                     | 95%        | On-going | Repairs of uneven concrete, elimination of trip hazards |
| Gorman Abatement                                     | 100%       | -        | Complete  |

### GADSDEN (SITE 2)

---

| TASK           | % COMPLETE | DUE DATE | NOTES |
|----------------|------------|----------|-------|
| None to report |            |          |       |

### FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

---

| TASK           | % COMPLETE | DUE DATE | NOTES |
|----------------|------------|----------|-------|
| None to report |            |          |       |

### CENTER FOR INNOVATION (SITE 4)

---

| TASK           | % COMPLETE | DUE DATE | NOTES |
|----------------|------------|----------|-------|
| None to report |            |          |       |

**GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)**

---

| TASK           | % COMPLETE | DUE DATE | NOTES |
|----------------|------------|----------|-------|
| None to report |            |          |       |

**WAKULLA ENVIRNOMENTAL INSTITUTE (SITE 6)**

---

| TASK           | % COMPLETE | DUE DATE | NOTES |
|----------------|------------|----------|-------|
| None to report |            |          |       |

**GENERAL NOTES/COMMENTS**

---